

2020 Street Resurfacing Construction Status

Rev. 03/24/2020

18% Complete

Street	Drainage Structure Repairs	Concrete Work	Asphalt Grinding	HMA Binder	Asphalt Patching	HMA Surface	Grass Restoration
FRANKLIN AVENUE	N/A	X					
MAPLE AVENUE	N/A	X					
WALDEN DRIVE							
BROCKWAY STREET (Colfax - Comfort)							
BROCKWAY STREET (Comfort - NW Hwy)							
PEPPER TREE DRIVE	W	W					
DEL MAR DRIVE	W	W					
CYPRESS COURT	X	X					
TOPANGA DRIVE	X	X					
RESEDA PARKWAY	X	X					
AMHERST STREET	N/A	X					
HOLLY WAY	X	X					
IVY PLACE (Aster - Holly)	X	X					
IVY PLACE (Holly - Gardinia)	X	X					
CAPRI DRIVE	X	X					
ASTER AVENUE	X	X					
GRISSOM DRIVE	X	X					
WILLIAMS DRIVE (Carpenter - Cooper)	X	X					
WILLIAMS DRIVE (Cooper - Rand)	X	X					
SAYLES DRIVE	W	W					
PLATE DRIVE	W	W					
REYNOLDS DRIVE	W	W					
BOYNTON DRIVE		W					
BISSELL DRIVE		W					
PATRICIA LANE		W					
PATRICIA COURT		W					
READING COURT		W					
PARKWOOD COURT		W					
HUNTING DRIVE							
RAVEN LANE							
HADDINGTON COURT	N/A						
PEEBLES ROAD	N/A						
BALDWIN ROAD (Hicks - Rohlwing)							
BALDWIN ROAD (Rohlwing - Clark)							

W = Working on Item

X = Completed Item

N/A = Not Applicable